

Project: Rua do Passadiço 55, Lisboa

Report Number: Passadiço - 24

Construction Progress Report

Monthly Period Reporting

Start: Friday, 01 March 2024 End: Sunday, 31 March 2024

Builder

NS Reformas, Construcción Y Trading S.L.U

Current Process

- Description of work**
1. Started painting
 2. Zinc roofing and cladding
 3. Window framework

Process Photos









Project: Rua do Passadiço 55, Lisboa

Report Number: Passadiço - 24



YAO TENG FGI
Property Development

Continuing from the gypsum board installation, the builders diligently proceeded with treating and filling the joints of the walls and ceiling on the 1st, 2nd and 3rd floors. Following this meticulous process, they commenced painting the walls and ceilings in white.









Meanwhile, the construction team initiated work on the zinc roofing and cladding in accordance with the design specifications for finishing. Additionally, they began placing stone sills on all the windows and doors of the various sections in March. It's worth noting that the windows were being produced and pre-assembled in the factory workshop.