

---

## Construction Progress Report

**Monthly Period Reporting**

Start: Thursday, 01 September 2022 End: Friday, 30 September 2022

**Builder**

LADRILLO S.A - Construção, Remodelações e Projecto

### Current Process

**Description of work**

1. Build capping beam
2. Reinforce foundation of the staircase
3. Assembly scaffolding

### Process Photos







**As mentioned in the last report, the builders demolished the upper walls a bit more to prepare for the capping beam made of steel and concrete, which ties all the piling together to create the foundation for the next step. In September, they continued installing the columns and bricks on the beam to rebuild the external walls of the building facing the garden. Meanwhile, they started to prepare to build capping beams on the front façade walls.**



**Project:** Rua Nova do Loureiro 43-45, Lisboa

**Report Number:** Laurel - 07

**In September, the builders finished working on applying reinforcement plaster on the staircase walls. and poured concrete as the foundation of the staircase in order to make it stronger.**





**Following the plan, the builders installed scaffoldings on the front facade to better work on the job site and protect the facade of the building.**