

**Project:** Rua do Passadiço 55, Lisboa

**Report Number:** Passadiço - 06

---

## Construction Progress Report

**Monthly Period Reporting**

Start: Thursday, 01 September 2022 End: Friday, 30 September 2022

**Builder**

NS Reformas, Construccion Y Trading S.L.U

### Current Process

**Description of work**

1. Build capping beam
2. Execute foundation construction
3. Start to demolish the 1st floor

### Process Photos





As mentioned in the August construction report, the builders were working on the capping beam. In September, they finished assembling the steel structure and wooded mould, pouring concrete into it to build the capping beam of external walls on the top of the existing building, in order to strengthen the outside wall structure and avoid future collapse.







**At the end of August, the builders finished a general excavation reaching the lowest level of this building. In September, they continued excavating the foundation foot, in order to reinforce the building foundation for the new structure. Following the steps, a thin layer of concrete was applied as a basement of the foundation, and then the reinforced steel bars were installed.**

**In addition, the builders started to demolish the 1st floor walls and slabs at the end of September.**