

**Project:** Rua Nova do Loureiro 43-45, Lisboa

**Report Number:** Laurel - 08



---

## Construction Progress Report

**Monthly Period Reporting**

Start: Saturday, 01 October 2022 End: Monday, 31 October 2022

**Builder**

LADRILLO S.A - Construção, Remodelações e Projecto

### Current Process

**Description of work**

1. Finish building capping beam
2. Work on concrete structure
3. Remove plaster from the existing walls
4. Excavation
5. Build exterior walls

---

## Process Photos









**Project:** Rua Nova do Loureiro 43-45, Lisboa

**Report Number:** Laurel - 08

---



**In October, the builders finished assembling a steel structure and wooden mode, poured concret to form a capping beam which tiles all the piling together to create the foundation for the next step. They continued installing the columns and bricks on the beam to build concrete structure from the 2nd floor to the 3rd floor.**



**Meanwhile, the builders started to remove those existing plasters from the facade walls, and then filled the gaps and apply reinforcement plaster on it again later on.**







**Following the work plan, the builder was doing an excavation for the footing of the building foundation, to build a steel structure to reinforce it in the future.**



**The exterior wall on the 2nd floor was finished in October. At the same time, the builders extended the existing walls attaching with the next building with bricks.**