

**Project:** Rua do Passadiço 55, Lisboa

**Report Number:** Passadiço - 07



---

## Construction Progress Report

**Monthly Period Reporting**

Start: Saturday, 01 October 2022 End: Monday, 31 October 2022

**Builder**

NS Reformas, Construccion Y Trading S.L.U

### Current Process

**Description of work**

1. Execute concrete structure to the 1st floor
2. Finish foundation construction
3. Finish interior wall reinforcement
4. Start to demolish ground floor

### Process Photos

**Project:** Rua do Passadiço 55, Lisboa

**Report Number:** Passadiço - 07









**As mentioned in the previous reports, the builders excavated the foundation foot, in order to reinforce the new structure foundation. A thin layer of concrete was applied as a basement of the foundation in September. Following the steps, the reinforced steel bars and wooden mold were installed, then the builder poured concretes into the mold to form the foundation foot in October.**

**Also, the builders kept working on the capping beam. They poured concrete into mold to build the capping beam of external walls as well, in order to strengthen the outside wall structure and avoid future collapse. In the late October, they started assembling columns above the capping beam to execute the structure reinforcement to the 1st floor.**

**Project:** Rua do Passadiço 55, Lisboa

**Report Number:** Passadiço - 07





**Project:** Rua do Passadiço 55, Lisboa

**Report Number:** Passadiço - 07







**The builders removed the original plasters of the existing facade walls, and then filled the gaps of the cracks, applied the mesh on the walls, and applied reinforced plasters as a protection of the walls. In October, they finished the structure reinforcement of the interior wall.**

**Besides, they started to demolish the ground floor and excavated deeper according to the architectural plan.**