

**Project:** Rua Nova do Loureiro 43-45, Lisboa

**Report Number:** Laurel - 26

## Construction Progress Report

**Monthly Period Reporting**

Start: Monday, 01 April 2024    End: Tuesday, 31 April 2024

**Builder**

LADRILLO S.A - Construção, Remodelações e Projecto

### Current Process

**Description of work**

1. Roof tiling
2. Panel the 2nd-floor facade
3. Form storm drainage
4. Place stone sills on windows

### Process Photos











**As mentioned in the previous report, the builders commenced work on the zinc roofing and cladding, alongside roof tiling, in March. In April, they continued with the roof tiling, completing the zinc covering and roof tiling on the side that facing the garden.**























**Following the work completed in April, the builders finished installing panels for the 2nd-floor facade. Subsequently, they began placing insulation materials on the facade to protect against heat. Meanwhile, the builders also worked on forming the rainwater drain channel for storm drainage on the 2nd-floor and applied waterproofing to it.**

**Additionally, upon receiving the customized materials at the job site, the builders started leveling the window frames and laying stone sills for the window framework. This not only improve the aesthetics appeal but also enhanced functionality.**