

Project: Largo Rodrigues de Freitas no 4 e 5 e Beco da Lage no 4, 1100-455 Lisboa

Report Number: Freiras - 22



YAO TENG FGI
Property Development

Construction Progress Report

Monthly Period Reporting

Start: Wednesday, 01 May 2024 End: Friday, 31 May 2024

Builder

LADRILLO S.A - Construção, Remodelações e Projecto

Current Process

Description of work

1. Assemble roof steel structure
2. Demolition

Process Photos













As mentioned in the previous report, the builders began assembling the steel structure for the roof in April. This month, they concentrated on completing this assembly, successfully installing the steel structure frame on the roof and constructing the surrounding walls along the roof edge.





Project: Largo Rodrigues de Freitas no 4 e 5 e Beco da Lage no 4, 1100-455 Lisboa

Report Number: Freiras - 22



YAO TENG FGI
Property Development

As emphasized in previous reports, our FGI project manager and engineer are meticulously focused on ensuring the structural integrity and stability of this aging building. After stabilizing the above floor structure, the builders started to demolish the remaining 1st-floor pavement and the existing ground-floor walls at the end of May.