

**Project:** Rua Nova do Loureiro 43-45, Lisboa

**Report Number:** Laurel - 27



**YAO TENG FGI**  
Property Development

## Construction Progress Report

**Monthly Period Reporting**

Start: Saturday, 01 June 2024    End: Sunday, 30 June 2024

**Builder**

LADRILLO S.A - Construção, Remodelações e Projecto

### Current Process

**Description of work**

1. Zinc cladding
2. Insulation placing
3. Building infrastructure work
4. Sewage connection to the city system
5. Screeding on the ground floor

### Process Photos











**In June, the builders progressed with zinc cladding and roof tiling on the street-facing side, as well as placing insulation on the facade. In addition, they finished painting the facade that faces the garden.**























**Following the work completed in May, the constructors continued placing insulation within the interior walls of the apartments on the 1st floor, progressing subsequently to the 2nd-floor apartments.**

**Meanwhile, they advanced with the installation of a water piping system of the whole building, and successfully completed the leakage test. Additionally, they finished the AV system infrastructure installation.**

**Those customized windows have been produced and are ready in the workshop. They will be delivered and installed in July.**



















**After the conduction of the water piping and sewage drainage system installation, and with an approved execution plan, the builders connected the building's sewage system to the public city sewage system.**







**In June, the builders started to do screeding on the ground floor, placing a top layer of material laid over the concrete subfloor, to smooth the floor slab and assist in flattening.**