

Project: Rua do Passadiço 55, Lisboa

Report Number: Passadiço - 27



YAO TENG FGI
Property Development

Construction Progress Report

Monthly Period Reporting

Start: Saturday, 01 June 2024 End: Sunday, 30 June 2024

Builder

NS Reformas, Construcción Y Trading S.L.U

Current Process

Description of work

1. Install shower tray
2. Install windows and doors
3. Roof tiling and assembling balustrade
4. Install rainwater drain pipes

Process Photos



Project: Rua do Passadiço 55, Lisboa

Report Number: Passadiço - 27



YAO TENG FGI
Property Development





As mentioned in the previous report, the builders finished applying waterproofing to the bathroom areas of the apartments and started tiling the floors and walls of the bathrooms. In June, they were tiling the bathrooms and installing shower trays for all apartments in the Passadiço project.





Project: Rua do Passadiço 55, Lisboa

Report Number: Passadiço - 27



YAO TENG FGI
Property Development







In May, the builders focused on repairing the existing stone window frames and preparing for window installation. The customized windows and doors were produced in the professional workshop. After receiving the delivery in June, the builders started installing them.



Project: Rua do Passadiço 55, Lisboa

Report Number: Passadiço - 27



YAO TENG FGI
Property Development



Project: Rua do Passadiço 55, Lisboa

Report Number: Passadiço - 27



YAO TENG FGI
Property Development

In June, the roof tiling was completed. Following this, the builders assemble the balustrade on the top floor roof. Meanwhile, they started installing storm and rain drain pipes along the facade walls.