

Project: Rua Nova do Loureiro 43-45, Lisboa

Report Number: Laurel - 29



YAO TENG FGI
Property Development

Construction Progress Report

Monthly Period Reporting

Start: Thursday, 01 August 2024 End: Saturday, 31 August 2024

Builder

LADRILLO S.A - Construção, Remodelações e Projecto

Current Process

1. Continue insulation placing and gypsum boards placing
2. Waterproof the kitchen and bathroom floors
3. Continue placing windows

Description of work

Process Photos









As mentioned in the July report, the construction team was installing insulation within the interior walls on the ground and 3rd floors, as well as beginning to place gypsum boards on the walls of the 1st floor.

In August, they continued installing insulation on the 3rd floor and proceeded with gypsum board installation on the 1st floor walls. Following that, they started work on the 2nd and 3rd floors for installing gypsum boards.







Building on the work completed last month, the construction team continued their efforts in the kitchen and bathroom areas in August. After finishing the installation of backplates on the floors, they applied a primer layer to the backplates to enhance surface preparation. Following this, they began applying a waterproof layer to both the floors and walls.

Project: Rua Nova do Loureiro 43-45, Lisboa

Report Number: Laurel - 29



YAO TENG FGI
Property Development







As noted in the previous report, the construction team began installing windows in the apartments on the ground and 3rd floors. In August, they completed the installation of windows on the ground, 3rd, and 1st floors carefully.